Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

SITE ORDER BOOK

8-08-2022

Leveling course using flexible cementations material A concrete mix in the ratio 1:1.5:3 is laid to make launch at junction of parapet and roof slab at damaged portions to drain off water.

16-08-2022

providing a T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and welding tying with binding wire.

23-08-2022

providing and removing of centering, shuttering, strutting, propping and removal of form work for sides and soffits of beams. at lintal and Near stair case.

29-08-2022

providing and removing of centering, shuttering, propping at chajja, head door, windows, Ventilators.

5-09-2022

Fixing and removing of formwork, centering, shuttering and scaffolding for columns, pillars, posts and tents of Rectangular columns C4, C5, C8, C9, C10, C11 circular columns C1, C2, C3.

13-09-2022

Constructing the load bearing wall with solid concrete blocks at Longer direction, shorter direction, changing room, stair case,

21-09-2022

Constructing non load bearing wall with solid concrete blocks of size 400x100x200mm at Toilet.

30-09-2022

Laying cement concrete using 20mm and ready mixed concrete for Rcc works load in 15cm thick layers: at Lintal 1 Longer direction shorter direction changing room, near stair case and toilet.

7-10-2022

Laying cement concrete using 20mm coad ready mixed concrete for RCC works laid in 15cm thick at columns, c1, c2, c3, c4, c5, c6, c7, c8, c9, c10, c11.

AMP

12-10-2022

Laying reinforced cement concrete of design mix M20 with OPC cement at chajja, near door, windows, ventilators.

AMP

19-10-2022

Laying 18mm thick internal cement plaster in single coat with cement mortar 1:3 at Longer direction, shorter direction, changing room, near stair case, toilet.

AMP

31-10-2022

Applying of two coats wall putty to inside plastered walls and ceiling using white cement putty at longer direction, shorter direction, changing room, near staircase, toilet.

AMP

4-11-2022

Applying painting in two coats with plastic Emulsion paint at Longer direction, shorter direction, changing room, near shower case, Toilet

AWP

10-11-2022

Applying painting in two coats with plastic Emulsion paint at columns C1, C2, C3, C4, C5, C8, C9, C10, C11, swimming pool building hall Beams.

AWP

25-11-2022

Applying the external wall water proof cement Paint @ two coats at longer direction, shorter direction, near door, windows, ventilators.

AWP

29-11-2022

Applying the external wall water proof cement Paint @ two coats at parapet wall, compound wall north side, swimming pool dead, on Top face.

AWP

6-12-2022

Applying painting of two coats for external walls water proof cement paint at near building north, west side, south side, on top, East side.

AMP

14-12-2022

Applying the external wall water proof cement paint of two coats at gate, swimming pool building north side, Beams, plinth beam, steps, ceiling.

AMP

20-12-2022

Applying the external wall water proof cement paint of two coats at west side, East side, south side, Beams, ceiling, plinth beam, columns.

AMP

28-12-2022

Fixing double shutter glass door of 12 mm thick frosted toughened glass at near staircase and providing & fixing the sal wood frames of doors, at ground.

AMP

4-01-2023

Fixing factory made spendor of solid core leaf - composite polymer laminated sal wood and solid panel pvc door shutter and fixing 30mm thick rigid foam panelled door shutters at bath room doors.

7-01-2023

Fixing 3 tracks and 2 panel with mesh for upvc windows and sliding ~~o~~ windows ~~at~~ and fixing MS grills at windows and ventilators.

10-01-2023

Fixing vitrified glazed tiles ~~of~~ 12mm thick and bed of 12mm thick cement mortar for flooring at Hall, and doing skirting of 300mm height with 19mm thick granite at ground floor landing area, ground floor staircase before landing, after at entrance.

16-01-2023

Laying ceramic tiles 12 mm thick for flooring bed of 12mm thick cement mortar 1:3 at change room, Toilet, skirting and skirting of glazed tiles on 10mm thick at bathroom.

20-01-2023

Installing of pre painted Galvolume iron tape - 2ordal profiled sheet of 1060mm width, 28-30mm coest height at triangle position, and fixing stick type glazing Alluminium extrusions of 63.5mm × 58mm × 2-25mm at East side, north side,

24-01-2023

Fixing the chorinated poly renyl chloride (CPVC) pipes, and fixing CI xlahan, taps, fixing in brass bib cock, fixing white vitreous china clay, water closet European type, fixing to walls; cerling and floor unplasticised PVC pipes.

27-01-2023

Installation of equipments treadmills of speed 0.5 mph 5 km/h, Bike of BH-H775, Rowing of inspire fitness cross rover: Heavy duty steel color, smith machine rotating handle bar helping exercise.

28-01-2023

Installation of Equipments Elliptical of resistance level-20 levels, fixing of PVC and capping on the wall at conduits and drops.

30-01-2023

providing the wiring for lighting or power circuit, fixing of modular switch /socket/ stepped electronic fan regulator/dimmer/ telephone socket.

31-01-2023

Placing on terrace polyethylene water storage tanks, capacitor type ceiling fan, Fixing of aluminium composite panel of make and colour for wall cladding at East side Bottom face, vertical.

3-02-2023

Fixing of aluminium composite panel of make and colour for wall cladding at Horizontal, columns, North side, columns.

AVP

Applying enamel metal paint two coats at First floor window, ventilator, Ground floor W, W1, V, V1 near door.

AVP

6-02-2023

Applying enamel metal paint two coats at compound wall grills, South side, East side, Gate, door.

AVP

13-02-2023

Applying painting two coats on new wood surface and wood based surface with enamel paint at MD, D, D1 and installing pre painted Galvalume iron at Ridge, Gutter, fixing PVC hallow door frame of size 50x47mm by 30mm P.V.C virgin foam panel doors from MS tube of 14 gauge.

AVP